## DRAWOUT CIRCUIT BREAKER ASSEMBLY MANUFACTURING QUALITY PLAN

Page 69 (Rev A) 10-22-93

6.	5 Circuit	t Breaker Check List (VAD2)
		Factory Order # Qty Of Page 1 of 2
	Insp. By	Frame Assembly
1.		Lucto bearing has been pressed into right and left sides.
2.		MOC has been installed into center weldment (optional requirement).
3.		All hardware has been properly tightened.
		Final Assembly
1.	<del></del>	Racking assembly and stops have been installed, adjusted and greased.
2.		Right and left bottle shaft brace has been installed.
3.	<del></del>	Pawl and toggle has been adjusted with mechanism charged.
4.		Mechanism has been closed and return spring adjusted.
5.		Cell switch activator has been installed.
б.		Counter has been installed.
7.		Guide rail and bottle assembly has been installed.
8.		Bottles have been aligned and hardware is tight.
9.		Code plate and shutter lift roller has been installed and tightened.
10.		Ground shoe is adjusted and greased.
11.		Secondary disconnect is adjusted.
12.	<del></del>	Contact assembly is installed and greased.
13.		All moving parts are greased.
14.		Breaker is free of excessive grease.
		Mechanism Assembly
1.		Bronze bearing is pressed in.
2.		Manual charge operates correctly and is greased.
		Correct drive spring assembly is installed.
4.		Correct return spring is assembly is installed.
5.		Correct charging motor is installed.
Ó.		Correct trip and close coil is installed.